

Bond Improvements Completed - January 31, 2017



Bond Description	Active Projects	Revised Budget	Actual to Date	Available Budget	% Spent
Parks and Recreational	Greenways, Land, Park Projects	\$ 3,014,087	\$ 1,101,952	\$ 1,912,135	36.56%
Parks and Recreational	Recreation Center	\$ 10,379,718	\$ 1,316,629	\$ 9,063,089	12.68%
Public Safety and Services Facilities	Police Facility and Town Hall	\$ 14,371,004	\$ 8,315,262	\$ 6,055,742	57.86%
Redevelopment	Land Acquisition	\$ 2,043,951	\$ 1,220,466	\$ 823,485	59.71%
Street and Sidewalk	Land Acquisition, Sidewalk Construction, US Highway 70 Improvements, Montague, Purvis and New Rand Construction, Jessup, Benson/Garner	\$ 14,857,044	\$ 2,804,747	\$ 12,052,297	18.88%
Total		\$ 44,665,804	\$ 14,759,056	\$ 29,906,748	33.04%

Accomplishments by Bond Issuance

As of January 31, 2017

Parks and Recreational

- Site clearing and grading underway at the Garner Recreation Center site.
- Lake Benson Dog Park Parking and Stormwater BMP are preparing to go out for bid in March.
- Wake County has approved Garner's Open Space Program Grant for the South Garner Greenway.

Public Safety and Services Facilities

- The new Town Hall's exterior brick and block installation is underway. Interior finishes have also started their installation. The exterior glass storefront installation should begin soon.

Redevelopment

- The Recreation Center project's construction improvements to stormwater, US Hwy 70, and Montague St. under construction.
- Underground Power & Utility lines in downtown will be relocated as part of the Recreation Center Construction.

Street and Sidewalk

- The Benson/Main St. sidewalk project is complete.
- Right-of-way acquisition for the Thompson Road sidewalk project is nearly complete. Project should go out for bid in March.
- Road widening and the installation of curb and gutter as part of the Buffalo Road sidewalk project is nearing completion.
- Cloverdale street lighting project has been awarded.



Bond Improvements Summary

#	Project Name	Budget	Status	Completion Date	Council Next Steps
1.1.b	Buffaloe Road Sidewalk	\$1,074,000	Delayed	TBD	Attend Ribbon Cutting
1.1.d	Thompson Road Sidewalk	\$220,000	Delayed	TBD	Award bid
1.1.e	Vandora Springs Sidewalk	\$245,000	On-Track	Spring 2018	Award bid in Spring 2017
1.1.f	Spring Drive Sidewalk	\$335,000	On-Track	Winter 2017	Award bid in Fall 2017
1.1.g	Avery Street/Curtis Drive Sidewalk		On-Track	Fall 2017	Award bid in Spring 2017
5.1	Greenways	\$830,000	Delayed	TBD	Discuss funding options
6.1	Neighborhood Improvements	\$750,000	On-Track	Varies	Review/Authorize the next group of ranked project(s)
7.1	Land Acquisition (Historic Downtown Garner Plan)	\$1,400,000	On-Track	June 2019	Continue consideration of properties as necessary
8.1	Park Enhancements - General	\$10,365	On-Track	TBD	NA
8.1.e	Lake Benson Dog Park (incl. Parking & Stormwater BMP)	\$125,000	On-Track	Summer 2017	Award Parking Lot and Stormwater BMP Bid
8.1.g	Park Enhancements - Garner Recreational Park Picnic Shelter	\$85,000	On-Track	Spring 2017	Attend Ribbon Cutting
9	Garner Recreation Center	\$8,897,287	On-Track	Spring 2018	Attend Ribbon Cutting
9.1.a	Underground Power at Garner Recreation Center	\$200,000	On-Track	Winter 2017	Attend Ribbon Cutting
9.1.b	Downtown Stormwater Facilities	\$600,000	On-Track	Winter 2017	Attend Ribbon Cutting
9.1.c	Montague Street Improvements	\$3,779,183	On-Track	Winter 2017	Attend Ribbon Cutting
10	Town Hall	\$7,500,000	On-Track	June 2017	Attend Ribbon Cutting
11	Parking Lot at GPAC	\$250,000	On-Track	Winter 2017	Attend Ribbon Cutting
12	GPAC Sidewalk Connections and Parking Improvements	\$500,000	On-Track	Winter 2017	Attend Ribbon Cutting

Status Indicator

Green	On-track - no issues likely to affect project scope, schedule or budget.
Yellow	Delayed - known issues are likely to affect project scope, schedule and/or budget.
Red	Critical - significant unresolved issues will impact project, schedule and/or budget.

Completed Projects Summary

#	Project Name	Project Budget	Total Spent	Over/(Under)	Status	Completion Date
1.1.a	Claymore Drive/Buckingham Sidewalk	220,000	149,007	(70,993)	Complete	Fall 2014
1.1.c	Timber Drive Sidewalk	220,000	TBD	TBD	Complete	Spring 2016
2	U.S. 70 Improvements - Jessup Drive	375,000	350,300	(24,700)	Complete	Fall 2014
3	Police Facility	4,500,000	TBD	TBD	Complete	Spring 2016
4	Benson & Main Street Sidewalks	652,791	TBD	TBD	Complete	Fall 2016
8.1.a	Park Enhancements - Concessions Buildings	556,522	537,884	(18,638)	Complete	Fall 2015
8.1.b	Park Enhancements - Dugout Covers	108,148	108,148	0	Complete	Spring 2015
8.1.c	Park Enhancements - Mobile Stage	108,438	TBD	TBD	Complete	Fall 2016
8.1.d	Park Enhancements - Dog Park (Garner Rec. Park)	75,000	47,324	(27,676)	Complete	Spring 2015
8.1.f	South Garner Park Fencing (Soccer)	16,703	16,703	0	Complete	Spring 2016
9.1.d	ROW Acquisition for Montague/Purvis/N. Rand Improvements	1,116,000	TBD	TBD	Complete	June 2015
15	Bond Related Property Tax Increase	-	-	-	Complete	

1.1.a



Bond Improvements Status Report

1. Project Name	Claymore Drive/Buckingham Sidewalk		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	The 2010 Garner Transportation Plan prioritizes the various sidewalk needs based on access to parks, schools, downtown Garner and connectivity to existing sidewalks. This list will be revisited and reprioritized to determine which sidewalks will be funded.
6. Milestones & Major Activities (timeframe)	The Claymore Drive sidewalk project is complete.

Progress Update (Updated as of September 30, 2015)

7. Recent Progress	Project completed in the first week of October. Final cost of the project is \$149,007 which is under budget.
8. Upcoming Work	
9. Status explanation (for yellow or red)	

1.1.b



Bond Improvements Status Report

1. Project Name	Buffaloe Road Sidewalk		
2. Project Status	Delayed	3. Target Completion Date:	TBD
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	The 2010 Garner Transportation Plan prioritizes the various sidewalk needs based on access to parks, schools, downtown Garner and connectivity to existing sidewalks. This list will be revisited and reprioritized to determine which sidewalks will be funded.
6. Milestones & Major Activities (timeframe)	Curb and gutter is installed from Briarhaven Ct. to Old Scarborough Lane.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	60" storm drainage pipe extension is underway. Completion of storm drain pipe installation in the next few weeks with curb and gutter to follow.
8. Upcoming Work	Completion of curb and installation of sidewalk.
9. Status explanation (for yellow or red)	The completeion of the City of Raleigh's force main project was delayed, causing the project to begin later than originally planned, In addition, required relocation of utility lines has delayed the Town's completion of the project.

1.1.c



Bond Improvements Status Report

1. Project Name	Timber Drive Sidewalk		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	The 2010 Garner Transportation Plan prioritizes the various sidewalk needs based on access to parks, schools, downtown Garner and connectivity to existing sidewalks. This list will be revisited and reprioritized to determine which sidewalks will be funded.
6. Milestones & Major Activities (timeframe)	Project was completed in April.

Progress Update (Updated as of June 14, 2016)

7. Recent Progress	
8. Upcoming Work	
9. Status explanation (for yellow or red)	Unexpected delays due to the discovery of underground utilities that will require relocation.

1.1.d



Bond Improvements Status Report

1. Project Name	Thompson Road Sidewalk		
2. Project Status	Delayed	3. Target Completion Date:	TBD
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	The 2010 Garner Transportation Plan prioritizes the various sidewalk needs based on access to parks, schools, downtown Garner and connectivity to existing sidewalks. This list will be revisited and reprioritized to determine which sidewalks will be funded.
6. Milestones & Major Activities (timeframe)	Right of way and easements have been obtained from all of the private property owners along Thompson Road. Negotiations with Wake County Public Schools continues.

Progress Update (Updated as of February 1, 2017)

7. Recent Progress	Coordination with other utilities that are in conflict have been made and these companies have initiated projects to relocate these utilities.
8. Upcoming Work	Relocation of AT&T lines and Time Warner. Project will be bid in February with extended time to retain bid prices in order to allow time for utility relocations and right of way acquisition.
9. Status explanation (for yellow or red)	Survey data gathered during design indicated that there was no right of way on Thompson Road. Right of way acquisition is currently under way.

1.1.e



Bond Improvements Status Report

1. Project Name	Vandora Springs Sidewalk		
2. Project Status	On-Track	3. Target Completion Date:	Spring 2018
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Sidewalk will be installed along Vandora Springs Road to Tiffany Circle.
6. Milestones & Major Activities (timeframe)	Design of the project has commenced

Progress Update (Updated as of February 1, 2017)

7. Recent Progress	Survey work has been started.
8. Upcoming Work	The Town must obtain a CLOMR from FEMA for this project.
9. Status explanation (for yellow or red)	

1.1.f



Bond Improvements Status Report

1. Project Name	Spring Drive Sidewalk		
2. Project Status	On-Track	3. Target Completion Date:	Winter 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview
Sidewalk will be installed from Garner Magnet High School to Vandora Springs Road. There will also be sidewalk and curb and gutter installed along Vandora Springs from Foxwood Drive to Spring.

6. Milestones & Major Activities (timeframe)

Progress Update (Updated as of February 1, 2017)

7. Recent Progress
Design of project started

8. Upcoming Work
Survey data is being obtained.

9. Status explanation (for yellow or red)

1.1.e



Bond Improvements Status Report

1. Project Name	Avery Street/Curtis Drive Sidewalk		
2. Project Status	On-Track	3. Target Completion Date:	Fall 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Sidewalk will be installed along Avery Street from Powell Drive to Creekbrook Court and along Curtis to Johnson Street
6. Milestones & Major Activities (timeframe)	Preliminary layout of sidewalk complete. Additional cross section work needed to refine design is underway.

Progress Update (Updated as of February 1, 2017)

7. Recent Progress	Preliminary design complete. Sidewalk is proposed to be installed on the west side of Avery Street.
8. Upcoming Work	
9. Status explanation (for yellow or red)	



Bond Improvements Status Report

1. Project Name	U.S. 70 Improvements - Jessup Drive		
2. Project Status	Complete	3. Target Completion Date:	Complete
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	This project extends the three lane section of west bound US Highway 70 to the intersection of Timber Drive.
6. Milestones & Major Activities (timeframe)	This project is complete.

Progress Update (Updated as of September 30, 2015)

7. Recent Progress	Project is complete with a total cost of \$311,870.
8. Upcoming Work	
9. Status explanation (for yellow or red)	



Bond Improvements Status Report

1. Project Name	Police Facility		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Renovation & Construction of public safety facility
6. Milestones & Major Activities (timeframe)	Police moved into building in late December 2015.

Progress Update (Updated as of March 31, 2016)

7. Recent Progress	Bioretention areas have been installed and landscaped.
8. Upcoming Work	Completion of punchlist items.
9. Status explanation (for yellow or red)	



Bond Improvements Status Report

1. Project Name	Benson & Main Street Sidewalks		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	The 2010 Garner Transportation Plan prioritizes the various sidewalk needs based on access to parks, schools, downtown Garner and connectivity to existing sidewalks. This list will be revisited and reprioritized to determine which sidewalks will be funded.
6. Milestones & Major Activities (timeframe)	The project is complete except for some pavement markings and installation of a rail along the sidewalk.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	NCDOT punchlist sent to Town. Contractor is going through items at this time.
8. Upcoming Work	Project is complete.
9. Status explanation (for yellow or red)	Project was delayed obtaining right of entry agreement with NCRR.

1. Project Name	Greenways - Design		
2. Project Status	Delayed	3. Target Completion Date:	TBD
4. Project Manager	Jeff Triezenberg, Interim Planning Director		

Project Plan

5. Project Overview	There is high demand for greenways and other pedestrian-related infrastructure in Garner. \$750,000 will be used to construct greenways that would link to parks, schools and key community features.
6. Milestones & Major Activities (timeframe)	<p>May 2013 WK Dickson retained to evaluate alignments for proposed South Garner Greenway Extension. July 2013 S. Garner Greenway Alignment Study completed. August 2013 Public Meeting to review Alignment Alternatives. March 2014 McKim & Creed retained for additional greenway alignment review. October 2015 Council reviewed preferred alignment with a cost estimate of just over \$ 1.3 million (approximately \$500,000 over allocated funding).</p>

Progress Update (Updated as of February 15, 2017)

7. Recent Progress	November 2016 Staff submitted this project to Wake County for funding consideration. January 2017 Wake County Commissioners awarded \$245,828 toward the project.
8. Upcoming Work	To move the project forward, a consultant should be retained to develop a final design, identify required easements and provide revised cost estimates. Staff will schedule a discussion at an upcoming Work Session to discuss funding and next steps with Council.
9. Status explanation (for yellow or red)	The project was put on hold to determine funding options once the budget exceeded the original amount available in the 2013 bonds.



Bond Improvements Status Report

1. Project Name	Neighborhood Improvements		
2. Project Status	On-Track	3. Target Completion Date:	Varies
4. Project Manager	Reginald Buie, Neighborhood Improvement Manager		

Project Plan

5. Project Overview	The Town of Garner’s Neighborhood Improvement Program Initiative has tackled five areas for concentrated enforcement and support using Town resources. The Bond program dedicated \$750,000 for neighborhood improvement projects. This project manages the approval process for allocation of Neighborhood Improvement Bond Funds for approved projects.
---------------------	---

6. Milestones & Major Activities	Ranked existing Neighborhood Improvement Projects - Set 1.
----------------------------------	--

Progress Update (Updated as of February 1, 2017)

7. Recent Progress	Woodland North Lighting Project is complete. The Van Story Hills Lighting Project has been completed. Malibu Valley Lighting Project is complete. Evaluation of Cloverdale subdivision is underway.
--------------------	---

8. Upcoming Work	Installation of new lighting (approximately 49) in Cloverdale Subdivision and installation of new sidewalk (approximately 850 feet) on Perdue Street. Projects will be evaluated once cost estimates have been received. Quote for Cloverdale Street Lighting Project has been received and reported to Town Council. Work has not been scheduled. Talks between Neighborhood Improvement, Parks and Recreation and Rebuilding Together of the Triangle are underway to determine scope of work needed to upgrade facilities at New Rand Park.
------------------	--

8a. Cloverdale	The Cloverdale Street Lighting Project is underway. Duke Energy has been contacted to begin the installation process.
----------------	---

8b. Rand Mill Park	Rebuilding Together of the Triangle has submitted a work plan for improvements to Rand Mill Park.
--------------------	---

9. Status explanation (for yellow or red)	
---	--



Bond Improvements Status Report

1. Project Name	Land Acquisition (Historic Downtown Garner Plan)		
2. Project Status	On-Track	3. Target Completion Date:	June 2019
4. Project Manager	John Hodges, Assistant Town Manager - Development Services		

Project Plan

5. Project Overview	The 2013 Bond Referendum approved \$2 million for Downtown Redevelopment initiatives including \$1.4 million for property acquisition in furtherance of the HDGP. This report will track the property acquisition portion of this bond program.
6. Milestones & Major Activities (timeframe)	Property acquisition will be prioritized to facilitate development of anchor facilities, future development sites and as opportunities are presented by owners.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	To date, 16 parcels totaling 6.8 acres have been purchased for the Indoor Recreation Center site, off-site parking and improvements to Montague Street using bond funds. 25 parcels totaling 9.8 acres are now under town control. The Montague/Purvis/Main assemblage desired to begin the Indoor Recreation Center and road improvements is now under town control. GRA is developing criteria for private development in the area.
8. Upcoming Work	<ol style="list-style-type: none"> 1. Continue communications with all area property owners to take advantage of any opportunities that arise. 2. Continue discussions with interested developers to evaluate appropriate opportunities.
9. Status explanation (for yellow or red)	

Bond Improvements Status Report

1. Project Name	Park Enhancements - General		
2. Project Status	On-Track	3. Target Completion Date:	TBD
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director		

Project Plan

5. Project Overview	On March 12, 2013, Town of Garner voters approved \$1 million bond for Park Enhancement Projects.
6. Milestones & Major Activities (timeframe)	Town Council approved the park enhancement project ranking and estimated project costs as follows: Replacement of Restroom and Concession Areas at Garner Recreational Park and South Garner Park (\$510,000), Dugout Covers (\$107,500), Town Mobile Stage (\$90,000), Town Dog Parks (\$200,000), Various (\$92,500). These projects are being advanced as soon as possible and detailed in the following project sheets.

Progress Update (Updated as of February 1, 2017)

7. Recent Progress	Town staff continues working on the planning and construction of all park enhancement projects.
8. Upcoming Work	Completed: Dugout covers, South Garner Park Fencing, North Garner Dog Park, Mobile Stage, Concessions/Restrooms Project has been completed except for the associated parking area and stormwater BMP.
9. Status explanation	N/A

8.1.a



Bond Improvements Status Report

1. Project Name	Park Enhancements - Concessions Buildings		
2. Project Status	Complete	3. Target Completion Date:	Complete
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	This project includes replacing restrooms, concessions, and trash/recycling receptacles at Garner Recreational Park and South Garner Park.
	Project Complete.
6. Milestones & Major Activities (timeframe)	

Progress Update (Updated as of November 30, 2015)

7. Recent Progress	N/A
8. Upcoming Work	N/A
9. Status explanation	Project complete in November 2015.

8.1.b



Bond Improvements Status Report

1. Project Name	Park Enhancements - Dugout Covers		
2. Project Status	Complete	3. Target Completion Date:	Complete
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	<p>This project includes constructing dugout covers at baseball/softball fields at South Garner Park (3 fields) and Garner Recreational Park (2 fields) - 5 total fields</p> <p>All dugout covers have been constructed.</p>
6. Milestones & Major Activities (timeframe)	

Progress Update (Updated as of May 30, 2015)

7. Recent Progress	N/A
8. Upcoming Work	N/A
9. Status explanation	Project completed in May 2015.

8.1.c



Bond Improvements Status Report

1. Project Name	Park Enhancements - Mobile Stage		
2. Project Status	Complete	3. Target Completion Date:	Fall 2016
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director		

Project Plan

5. Project Overview	This project acquires a new Town Mobile Stage for use at various Town and GRA events.
6. Milestones & Major Activities (timeframe)	The Mobile Stage has been acquired and used in several Town sponsored events.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	Staff worked with graphic designer to develop exterior graphics for the stage and received initial approval from the Advisory Committee.
8. Upcoming Work	Once the initial stage wrap design was completed, the manufacturer sent safety updates required to operate the stage. As a result, the stage wrap would not be seen during special events, so the department opted to forego spending dollars on a design that would not be seen during events.
9. Status explanation	Project completed November 2016.

8.1.d



Bond Improvements Status Report

1. Project Name	Park Enhancements -Dog Park (Garner Recreational Park)		
2. Project Status	Complete	3. Target Completion Date:	Complete
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director		

Project Plan

5. Project Overview	This project includes constructing one dog park now and constructing a second dog park at a later date.
6. Milestones & Major Activities (timeframe)	The Dog Park has been opened to the public. A Ribbon Cutting Ceremony occurred on June 9, 2015.

Progress Update (Updated as of September 30, 2015)

7. Recent Progress	N/A
8. Upcoming Work	Grand Opening occurred on June 13, 2015.
9. Status explanation	Project completed June 2015



Bond Improvements Status Report

1. Project Name	Park Enhancements -Dog Park (Lake Benson Park)	
2. Project Status	On-Track	3. Target Completion Date: Spring 2017
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director	

Project Plan

5. Project Overview	This project includes constructing dog park #2, located at Lake Benson Park, which will include two fenced areas- one for small dogs and one for large dogs.
6. Milestones & Major Activities (timeframe)	Staff presented plans to Council for review. Feedback was received from Council and shared with consultant. Council approved the addition of storm water BMP to accommodate additional parking at Lake Benson Park. Final plans approved at February 1, 2016 Council Meeting.

Progress Update (Updated as of February 2, 2017)

7. Recent Progress	Dog Park soft opening was in September 2016. Construction of stormwater BMP and parking lot to commence soon.
8. Upcoming Work	Plans have been reviewed and project will be bid in February, 2017.
9. Status explanation	

8.1f



Bond Improvements Status Report

1. Project Name	South Garner Park Fencing (Soccer)		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director		

Project Plan

5. Project Overview	Fencing was requested to help keep soccer balls from going into the parking lots. Project budget \$17,000.
6. Milestones & Major Activities (timeframe)	Fencing quotes were received.

Progress Update (Updated as of September 30, 2015)

7. Recent Progress	Fencing work completed March 20, 2015.
8. Upcoming Work	
9. Status explanation (for yellow or red)	

8.1.g



Bond Improvements Status Report

1. Project Name	Park Enhancements - Garner Rec. Park Picnic Shelter	
2. Project Status	On-Track	3. Target Completion Date: Spring 2017
4. Project Manager	Sonya Shaw, Parks, Recreation & Cultural Resources Director	

Project Plan

5. Project Overview	Council requested staff gather costs and design picnic shelter to accommodate 75-85 people at Garner Recreational Park. Project budget is \$85,000.
6. Milestones & Major Activities (timeframe)	Picnic shelter costs were received and reviewed with Council. McQueen construction was selected as project contractor.

Progress Update (Updated as of February 13, 2017)

7. Recent Progress	Staff is finalizing contract with McQueen construction.
8. Upcoming Work	Construction slated to begin April 2017.
9. Status explanation	



Bond Improvements Status Report

1. Project Name	Garner Recreation Center		
2. Project Status	On-Track	3. Target Completion Date:	Winter 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Design & Construction of Indoor Recreation Center Facility
6. Milestones & Major Activities (timeframe)	Erosion control measures are 90% complete. Contractor modified erosion control plan and received permission from the State to begin clearing and grading of the site.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	Several utility conflicts in Montaque Street with storm drainage installation. Relocation of the utilities in conflict has been scheduled.
8. Upcoming Work	Grading of building pad should start week of 2/1/17.
9. Status explanation (for yellow or red)	



Bond Improvements Status Report

Project Timeline

A timeline for the Indoor Recreation Center has some flexibility in that design and construction is not dependent on the completion of any other facilities. It is estimated that one year is needed to design the facility.

Preliminary Schedule*

October 2014	Contract approval with Clark Patterson Lee
December 2014	Begin Schematic Design
June 2015	Begin Design/Development Drawings
November 2015	Begin Construction Drawings
January 2016	Complete Construction Drawings
February 2016	Construction Drawings submitted for review
April 2016	Site Plan Approval
May 2016	Bid Project
August 2016	Award Project
December 2017	Complete Construction

9.1.a



Bond Improvements Status Report

1. Project Name	Underground Power at Recreation Center		
2. Project Status	On-Track	3. Target Completion Date:	Winter 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Overhead power lines around the Indoor Recreation Center are to be placed underground..
6. Milestones & Major Activities (timeframe)	AT&T has completed their design to place lines underground. Duke Energy is currently working on their design.

Progress Update (Updated as of February 2, 2017)

7. Recent Progress	Went over proposed design with Duke Energy in late January, 2017. Pro Construction has received conduit layout plan and should be getting back with prices for installation of conduit to accommodate underground installations.
8. Upcoming Work	Install conduit
9. Status explanation	

9.1.b



Bond Improvements Status Report

1. Project Name	Downtown Stormwater Facilities		
2. Project Status	On-Track	3. Target Completion Date:	Winter 2014
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	A stormwater management area is to be constructed at the Montague St./Highway 70 intersection. This device will serve the area of the Indoor Recreation Center along with future projects on that site.
6. Milestones & Major Activities (timeframe)	Erosion control portion of pond completed.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	Pond is ready for erosion control sign off.
8. Upcoming Work	Pond will need to be excavated to final depths at completion of project.
9. Status explanation	

9.1.c



Bond Improvements Status Report

1. Project Name	Montague & Purvis Street Improvements		
2. Project Status	On-Track	3. Target Completion Date:	Fall 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Access to Montague Street from eastbound 70 traffic and improvements to Montague St.
6. Milestones & Major Activities (timeframe)	Project bids were received on May 26, 2016

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	Required easements have been obtained. Construction will commence with the Recreation Center construction.
8. Upcoming Work	
9. Status explanation	

9.1.d



Bond Improvements Status Report

1. Project Name	ROW Acquisition for Montague/Purvis/N.Rand Improvements		
2. Project Status	Complete	3. Target Completion Date:	Completed
4. Project Manager	John Hodges, Assistant Town Manager - Development Services		

Project Plan

5. Project Overview	Right of Way will be needed for proposed improvements to Montague Street, Purvis Street and Rand Mill Road.
6. Milestones & Major Activities (timeframe)	Surveying authorized for additional right of way acquisition.

Progress Update (Updated as of March 31, 2016)

7. Recent Progress	Roadway drawings have been generated. Right of way maps are being generated.
8. Upcoming Work	Right of way/easement acquisition is complete.
9. Status explanation	



Bond Improvements Status Report

1. Project Name	Town Hall		
2. Project Status	On-Track	3. Target Completion Date:	June 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	Design & Construction of new Town Hall building.
6. Milestones & Major Activities (timeframe)	Exterior brick and block being installed. Installation of drywall and windows should be complete in early February.

Progress Update (Updated as of February 2, 2017)

7. Recent Progress	Base layer of parking lot has been paved, with final layer of asphalt to be installed at the end of the project.
8. Upcoming Work	Installation of curtain wall at the front entrance will take place in the next few weeks.
9. Status explanation (for yellow or red)	

Project Timeline

The schedule has been updated and will be revised as we move through the different stages of the project. The architect hopes to advance the schedule if possible.

Preliminary Schedule*

November 2014	Precedence Study and follow up meeting
December 2014	Begin Schematic Design Phase
May 2015	Begin Design/Development Drawings
August 2015	Complete Design Development drawings
October 2015	Begin construction drawing and specifications
December 2015	Complete construction drawings
January 2016	Prequalification of contractors/Building permit review
March 2016	Bid project
April 2016	Award Bid
May 2016	Start Construction
June 2017	Project Complete



Bond Improvements Status Report

1. Project Name	Parking Lot at GPAC		
2. Project Status	On-Track	3. Target Completion Date:	Winter 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	On March 12, 2013, Town of Garner voters approved Parks and Recreation Bonds, of which \$250,000 will be used to complete construction of the existing overflow parking lot at GPAC.
6. Milestones & Major Activities (timeframe)	Bids received on May 26, 2016.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	Work should begin in Spring 2017.
8. Upcoming Work	
9. Status explanation	



Bond Improvements Status Report

1. Project Name	Lighting and Covered Sidewalks at GPAC		
2. Project Status	On-Track	3. Target Completion Date:	Fall 2017
4. Project Manager	Tony Chalk, Town Engineer		

Project Plan

5. Project Overview	On March 12, 2013, Town of Garner voters approved Parks and Recreation Bonds, of which \$500,000 will be used to construct lighting and covered sidewalks for the overflow parking lot at GPAC.
6. Milestones & Major Activities (timeframe)	Additional parking spaces added when space made available with no driveway connecting to Garner Road.

Progress Update (Updated as of December 9, 2016)

7. Recent Progress	See comments for the GPAC parking lot.
8. Upcoming Work	Design will proceed with and was bid with the Recreation Center project.
9. Status explanation	



Bond Improvements Status Report

1. Project Name	Property Tax Increase		
2. Project Status	Complete	3. Target Completion Date:	Complete
4. Project Manager	Complete		

Project Plan

5. Project Overview	On March 12, 2013, Town of Garner voters approved four bond referendums authorizing the Town to issue up to \$35.716 million in general obligation bonds. Town Council and staff anticipate a tax increase up to 2 ¾ cents.
6. Milestones & Major Activities (timeframe)	With the approval of the FY 15-16 budget, the tax rate was increase 1.75 cents (for a total of 2.75 cents when combined with the tax rate increase of 1 cent implemented in FY 14-15).

Progress Update (Updated as of September 30, 2015)

7. Recent Progress	See number 6 above.
8. Upcoming Work	The Town implemented the first year of the Revenue Savings Plan with the FY 14-15 budget. We know from the FY 14-15 budget that the Revenue Savings Plan generated \$46,313. Staff has recently provided Council with an update showing that the FY 14-15 actual revenues produced an additional \$157,963 for the capital reserve funding. The models of the FY 2015-16 Revenue Savings Plan that were factored in to the approved budget show growth of 7%, which will continue to support the funding model. Staff will continue to monitor revenues associated with the Revenue Savings Plan as well as the upcoming Wake County property revaluation that will factor in to the FY 16-17 budget next year.
9. Status explanation	Approvals related to tax increase complete. Continued monitoring of Revenue Savings Plan.